

**DPW Division Work Projection**

<b>Roads</b>					
	<b>Project</b>	<b>Start</b>	<b>End</b>	<b>Notes</b>	
	Great Lakes Road	7/1/2019	7/5/2019	Completing work at Williams, Nevada and Montcalm as well as Beverly and Carlisle	
	Curbcoc is making progress on our pothole patching	7/1/2019	7/5/2019	Making progress on our pothole patching	
	Great Lakes Electrical	7/1/2019	7/5/2019	Working on lights on University	
	DTE	7/1/2019	7/5/2019	Repaired lights on Baldwin and Featherstone	
<b>R.O.W</b>					
	<b>Project</b>				
	Inspector is catching up on requests from being on vacation last week				
<b>Facilities</b>					
	<b>Project</b>				
	Acquiring circulating fans for Youth Rec while air is out	7/1/2019	7/5/2019		
	Plumbing repairs at Ottawa Park	7/1/2019	7/5/2019		
	Elevator inspection at 50th Circuit	7/1/2019	7/5/2019		
<b>Landscape</b>					
	<b>Project</b>				
	Digging trench for facilities at Oak Hill	7/1/2019	7/5/2019		
	Emergency requests all complete	7/1/2019	7/5/2019		
<b>Engineering</b>					
	<b>Project</b>				
	University Dr Reconstruction	May-19	Sep-19	New CG, Pavement, ADA Ramps and related work	
	S Jessie Reconstruction	May-19	Aug-19	Spot CG & Sidealk Replacement, pavement reconstrction	
	Kettering Reconstruction	May-19	Aug-19	Spot CG & Sidealk Replacement, pavement reconstrction	

	Oliver - Perry to Ivy	Aug-19	Nov-19	Spot CG & Sidealk Replacement, pavement reconstrcutio	
	Prospect - Woodward to S Paddock	Aug-19	Nov-19	Spot CG & Sidealk Replacement, pavement reconstrcutio	
	Third St. - Joslyn to West Dead End	Aug-19	Nov-19	Spot CG & Sidealk Replacement, pavement reconstrcutio	
	W Hopkins - Cherry lawn to West	Aug-19	Nov-19	Spot CG & Sidealk Replacement, pavement reconstrcutio	
	Wisner - Chavez to Cass	Aug-19	Nov-19	Spot CG & Sidealk Replacement, pavement reconstrcutio	
<b>WRC</b>	Perry San Sewer	19-Jun	8/1/2019	Boring new san. University to +-500' N.	
	NB Traffic detoured				
	REPAIR OF STORM SYSTEM				
	Carlisle at W Beverly	Jul-19	Jul-19	Repair broken pipe near center of intersection	
	Hill Street	Jun-19	Jul-19	Repair broken st. drain EXPECT RD RE-OPEN BY WED. 7/3/19	
	Anticipated Late Summer/Early Fall Sidewalk Trip Hazard Elimination Project	Sep-19	Oct-19	Locations TBD - Horizontal sawing of vertically displaced sidewalks	

<b>Roads</b>					
	<b>Project</b>	<b>Start</b>	<b>End</b>	<b>Notes</b>	
	Great Lakes Roads completing work at Williams, Nevada and Montcalm as well as Beverly and Carlisle	7/1/2019	7/5/2019		
	Curbc0 is making progress on our pothole patching	7/1/2019	7/5/2019		
	Great Lakes Electrical working University	7/1/2019	7/5/2019		
	DTE repaired lights on Baldwin and Featherstone	7/1/2019	7/5/2019		
<b>R.O.W</b>					
	<b>Project</b>				
	Inspector is catching up on requests from being on vacation last week				
<b>Facilities</b>					
	<b>Project</b>				
	Acquiring circulating fans for Youth Rec while air is out	7/1/2019	7/5/2019		
	Plumbing repairs at Ottawa Park	7/1/2019	7/5/2019		
	Elevator inspection at 50th Circuit	7/1/2019	7/5/2019		

<b>Landscape</b>					
	<b>Project</b>				
	Digging trench for facilities at Oak Hill	7/1/2019	7/5/2019		
	Emergency requests all complete	7/1/2019	7/5/2019		
<b>Engineering</b>					
updated 7/22/19	<b>Project</b>				
	WORK IN ALLEY OFF WALTON/STANLEY				
	University Dr Reconstruction	May-19	Sep-19	New CG, Pavement, ADA Ramps and related work	
	S Jessie Reconstruction	May-19	Aug-19	Top course HMA in place-remedial restoration to be done	
	Kettering Reconstruction	May-19	Aug-19	Top course HMA Tuesday, restoration to follow	
AWAITING	Oliver - Perry to Ivy	Aug-19	Nov-19	Spot CG & Sidealk Replacement, pavement reconstrcuton	
COUNCIL	Prospect - Woodward to S Paddock	Aug-19	Nov-19	Spot CG & Sidealk Replacement, pavement reconstrcuton	
APPROVAL	Third St. - Joslyn to West Dead End	Aug-19	Nov-19	Spot CG & Sidealk Replacement, pavement reconstrcuton	
	W Hopkins - Cherry lawn to West	Aug-19	Nov-19	Spot CG & Sidealk Replacement, pavement reconstrcuton	
	Pavement Crack &Joint Sealing	Sep-19	Oct-19	Various Major Streets	
	Wisner - Chavez to Cass	Aug-19	Nov-19	Spot CG & Sidealk Replacement, pavement reconstrcuton	
	Pavement Crack &Joint Sealing	Sep-19	Oct-19	Various Major Streets	
<b>WRC</b>	Perry San Sewer	19-Jun	8/1/2019	Boring new san. University to +-500' N.	
				IN PROGRESS AND ON SCHEDULE	

	REPAIR OF STORM SYSTEM				
	200 Rundell	ASAP	7/12/2019	Road settlement at storm MH	
	Carlisle at W Beverly	Jul-19	Jul-19	Repair broken pipe near center of intersection	
	300 Block of Judson			investigation underway	
	Wayne just N of huron			investigation underway	
	Berwick near Avon			investigation underway	
completed	Hill Street	Jun-19	Jul-19	Repair broken st. drain EXPECT RD RE-OPEN BY WED. 7/3/19	
	Anticipated Late Summer/Early Fall				
	Sidewalk Trip Hazard Elimination Project	Sep-19	Oct-19	Locations TBD - Horizontal sawing of vertically displaced sidewalks	



Roads	Project	Start	End	Notes
<b>Facilities</b>				
	<b>Project</b>			
<b>Landscape</b>				
	<b>Project</b>			
<b>Engineering</b>				
	<b>Project</b>			
<b>Engineering</b>				
updated 7/22/19	<b>Project</b>			
	WORK IN ALLEY OFF WALTON/STANLEY			
	University Dr Reconstruction	May-19	Sep-19	New CG, Pavement, ADA Ramps and related work
	S Jessie Reconstruction	May-19	Aug-19	Top course HMA in place-remedial restoration to be done
	Kettering Reconstruction	May-19	Aug-19	Top course HMA Tuesday, restoration to follow
AWAITING	Oliver - Perry to Ivy	Aug-19	Nov-19	Spot CG & Sidealk Replacement, pavement reconstrcutio
COUNCIL	Prospect - Woodward to S Paddock	Aug-19	Nov-19	Spot CG & Sidealk Replacement, pavement reconstrcutio
APPROVAL	Third St. - Joslyn to West Dead End	Aug-19	Nov-19	Spot CG & Sidealk Replacement, pavement reconstrcutio
	W Hopkins - Cherry lawn to West	Aug-19	Nov-19	Spot CG & Sidealk Replacement, pavement reconstrcutio
	Pavement Crack &Joint Sealing	Sep-19	Oct-19	Various Major Streets
	Wisner - Chavez to Cass	Aug-19	Nov-19	Spot CG & Sidealk Replacement, pavement reconstrcutio
	Pavement Crack &Joint Sealing	Sep-19	Oct-19	Various Major Streets
<b>WRC</b>	Perry San Sewer	19-Jun	8/1/2019	Boring new san. University to +-500' N. IN PROGRESS AND ON SCHEDULE
	REPAIR OF STORM SYSTEM			
	200 Rundell	ASAP	7/12/2019	Road settlement at storm MH
	Carlisle at W Beverly	Jul-19	Jul-19	Repair broken pipe near center of intersection
	300 Block of Judson			investigation underway
	Wayne just N of huron			investigation underway
	Berwick near Avon			investigation underway
completed	Hill Street	Jun 19	Jul 19	Repair broken st. drain EXPECT RD RE-OPEN BY WED. 7/3/19
	Anticipated Late Summer/Early Fall			
	Sidewalk Trip Hazard Elimination Project	Sep-19	Oct-19	Locations TBD - Horizontal sawing of vertically displaced sidewalks

Roads					
	Project	Start	End	Notes	
Facilities					
	Project				
Landscape					
	Project				
Engineering					
	Project				
	<b>N Perry Mill &amp; Resurface</b>	<b>19-Aug</b>	<b>Sep-19</b>	<b>Mill/Resurface/ ADA ramps &amp; related work</b>	
	University Dr Reconstruction	May-19	Sep-19	New CG, Pavement, ADA Ramps and related work	
				<b>traffic switch anticipated late this THUR (Aug 15)</b>	
	Kettering/ S Jessie Reconstruction	May-19	Aug-19	Top Course HMA in place, remedial restoration, structure adj required for these two streets	
WRC	N Perry Sanitary		Aug-19	University to N completion +-Aug 12- Then street improvements	
	<b>Council Approved Proj</b>			<b>Specific Schedule TBD</b>	
	Oliver - Perry to Ivy	Aug-19	Nov-19	Spot CG & Sidealk Replacement, pavement reconstrction	
	Prospect - Woodward to S Paddock	Aug-19	Nov-19	Spot CG & Sidealk Replacement, pavement reconstrction	
	Third St. - Joslyn to West Dead End	Aug-19	Nov-19	Spot CG & Sidealk Replacement, pavement reconstrction	
	W Hopkins - Cherry lawn to West	Aug-19	Nov-19	Spot CG & Sidealk Replacement, pavement reconstrction	
	Wisner - Chavez to Cass	Aug-19	Nov-19	Spot CG & Sidealk Replacement, pavement reconstrction	
	<b>REPAIR OF STORM SYSTEM</b>				
	Carlisle at W Beverly	Aug-19	Aug-19	Repair broken pipe near center of intersection	
	Hill Street <b>COMPLETED</b>	Jun-19	Jul-19	Repair broken storm drain/repair road surface	
	Rundell <b>COMPLETED</b>	Aug-19	Aug-19	Repair broken storm drain/repair road surface	
	Berwick	Aug-19	Aug-19	Repair broken storm drain/repair road surface	
	<b>W Walton</b>			<b>Catch Basin Repair</b>	
	Sidewalk Trip Hazard Elimination	Sep-19	Oct-19	Horizontal sawcut vertically displaced sidewalks that create potential trip possibilities	
	Sign Replacement - ongoing			city-wide replacement generated by call-ins	



	Sign Replacement Regional			In process of creating a program to address on a section by section basis, review of all sign needs and correcting same	
--	---------------------------	--	--	---	--



DPW WEEKLY MEETING MONDAY, AUGUST 12, 2019

Engineering					
	Project				
	<b>N Perry Mill &amp; Resurface</b>	<b>19-Aug</b>	<b>Sep-19</b>	<b>Mill/Resurface/ ADA ramps &amp; related work</b>	
	University Dr Reconstruction	May-19	Sep-19	New CG, Pavement, ADA Ramps and related work	
				<b>traffic switch anticipated late this THUR (Aug 15)</b>	
	Kettering/ S Jessie Reconstruction	May-19	Aug-19	Top Course HMA in place, remedial restoration, structure adj required for these two streets	
WRC	N Perry Sanitary		Aug-19	University to N completion +- Aug 12- Then street improvements	
	<b>Council Approved Proj</b>			<b>Specific Schedule TBD</b>	
	Oliver - Perry to Ivy	Aug-19	Nov-19	Spot CG & Sidealk Replacement, pavement reconstruction	
	Prospect - Woodward to S Paddock	Aug-19	Nov-19	Spot CG & Sidealk Replacement, pavement reconstruction	
	Third St. - Joslyn to West Dead End	Aug-19	Nov-19	Spot CG & Sidealk Replacement, pavement reconstruction	
	W Hopkins - Cherry lawn to West	Aug-19	Nov-19	Spot CG & Sidealk Replacement, pavement reconstruction	
	Wisner - Chavez to Cass	Aug-19	Nov-19	Spot CG & Sidealk Replacement, pavement reconstruction	
	<b>REPAIR OF STORM SYSTEM</b>				
	Carlisle at W Beverly	Aug-19	Aug-19	Repair broken pipe near center of intersection	
	Hill Street <b>COMPLETED</b>	Jun-19	Jul-19	<del>Repair broken storm drain/repair road surface</del>	
	Rundell <b>COMPLETED</b>	Aug-19	Aug-19	<del>Repair broken storm drain/repair road surface</del>	

	Berwick	Aug-19	Aug-19	Repair broken storm drain/repair road surface	
	<b>W Walton</b>			<b>Catch Basin Repair</b>	
	Sidewalk Trip Hazard Elimination	Sep-19	Oct-19	Horizontal sawcut vertically displaced sidewalks that create	
	Sign Replacement - ongoing			city-wide replacement generated by call-ins	
	Sign Replacement Regional			In process of creating a program to address on a section by	

DPW WEEKLY MEETING MONDAY, AUGUST 12, 2019

Engineering				
	<b>Project</b>			
	<b>N Perry Mill &amp; Resurface</b>	<b>19-Aug</b>	<b>Sep-19</b>	<b>Mill/Resurface/ ADA ramps &amp; related work</b>
	University Dr Reconstruction	May-19	Sep-19	New CG, Pavement, ADA Ramps and related work
				<b>traffic switch anticipated TUES AUG 20</b>
	Kettering/ S Jessie Reconstruction	May-19	Aug-19	Top Course HMA in place, remedial restoration, structure adj required for these two streets
WRC	N Perry Sanitary		Aug-19	University to N completion +-Aug 12- Then street improvements
	<b>2019 Local Street Impr. Part B</b>			<b>Start Date Sept 9th</b>
	Oliver - Perry to Ivy	Aug-19	Nov-19	Spot CG & Sidealk Replacement, pavement reconstrcutio
	Prospect - Woodward to S Paddock	Aug-19	Nov-19	Spot CG & Sidealk Replacement, pavement reconstrcutio
<b>Sept 9 start</b>	Third St. - Joslyn to West Dead End	Aug-19	Nov-19	Spot CG & Sidealk Replacement, pavement reconstrcutio
<b>Sept 9 start</b>	W Hopkins - Cherry lawn to West	Aug-19	Nov-19	Spot CG & Sidealk Replacement, pavement reconstrcutio
	Wisner - Chavez to Cass	Aug-19	Nov-19	Spot CG & Sidealk Replacement, pavement reconstrcutio
	<b>REPAIR OF STORM SYSTEM</b>			
	Carlisle at W Beverly	Aug-19	Aug-19	Repair broken pipe near center of intersection
	Berwick	Aug-19	Aug-19	Repair broken storm drain/repair road surface
	<b>W Walton</b>			<b>Catch Basin Repair</b>
	Sidewalk Trip Hazard Elimination	Sep-19	Oct-19	Horizontal sawcut vertically displaced sidewalks that create potential trip possibilities
	Sign Replacement - ongoing			city-wide replacement generated by call-ins
	Sign Replacement Regional			In process of creating a program to address on a section by section basis, review of all sign needs and correcting same



DPW WEEKLY MEETING TUESDAY, SEPTEMBER 9, 2019

Engineering

Project				
N Perry Mill & Resurface	19-Sep	Nov. 2019	Mill/Resurface/ ADA ra	
			<b>PAVING ANTICIPATED</b>	
University Dr Reconstruction	sept 19	Nov. 2019	New CG, Pavement, AI	
			<b>MAIN LINE COMPLETE</b>	
Kettering/ S Jessie Reconstruction			43696 COMPLETED	

WRC

N Perry Sanitary			43696 University to N comple	
University San Repair	19-Sep	Spet 19	Near Bay Street	

**2019 Local Street Impr. Part B**

**Start Date Sept 16th**

start TBD	Oliver - Perry to Ivy	19-Sep	Nov-19	Spot CG & Sidealk Rep
start TDB	Prospect - Woodward to S Paddock	"	Nov-19	Spot CG & Sidealk Rep
<b>Sept16 start</b>	Third St. - Joslyn to West Dead End	"	19-Nov	Spot CG & Sidealk Rep
<b>Sept 16 start</b>	W Hopkins - Cherry lawn to West	"	19-Nov	Spot CG & Sidealk Rep
start TBD	Wisner - Chavez to Cass	"	19-Nov	Spot CG & Sidealk Rep

**REPAIR OF STORM SYSTEM**

	Carlisle at W Beverly			Repair broken pipe near
	Berwick			Repair broken storm di
	W Walton			Catch Basin Repair
Sept Start	Sidewalk Trip Hazard Elimination			Horizontal sawcut vert
	Sign Replacement - ongoing			city-wide replacement
	Sign Replacement Regional			In process of creating a
				reviewing all sign need

**NOTE FOUR WAY STOP HAS BEEN ERECTED AT HOWARD AND N SAGINAW**

CITY -WIDE MAJOR STREET STRIPING

Sept start **starts this week** **sept completion**

ramps & related work

**THIS WEEK**

DA Ramps and related work

**D EXCEPT GAPS - PAVING COMPLETE THIS WK**

ated

**completed**

placement, pavement reconstruction

placement, pavement reconstruction

placement, pavement reconstruction

placement, pavement reconstruction

placement, pavement reconstruction

at center of intersection

rain/repair road surface

ically displaced sidewalks that create potential trip possibilities

generated by call-ins

program to address on a section by section basis

s and replacing same



**DPW WEEKLY MEETING TUESDAY, SEPTEMBER 9, 2019**

Engineering

Project				
N Perry Mill & Resurface	19-Sep	Nov. 2019	Mill/Resurface/ ADA ramps & related work	
			<b>PAVING ANTICIPATED THIS WEEK</b>	
University Dr Reconstruction	sept 19	Nov. 2019	New CG, Pavement, ADA Ramps and related work	
			<b>MAIN LINE COMPLETED EXCEPT GAPS - PAVING COMPLETE THIS WK</b>	
Kettering/ S Jessie Reconstruction			43696 COMPLETED	

WRC

N Perry Sanitary			43696 University to N completed	
University San Repair	19-Sep	Spet 19	Near Bay Street	<b>completed</b>

**2019 Local Street Impr. Part B**

**Start Date Sept 16th**

start TBD	Oliver - Perry to Ivy	19-Sep	Nov-19	Spot CG & Sidealk Replacement, pavement reconstrcutio
start TDB	Prospect - Woodward to S Paddock	"	Nov-19	Spot CG & Sidealk Replacement, pavement reconstrcutio
<b>Sept16 start</b>	Third St. - Joslyn to West Dead End	"	19-Nov	Spot CG & Sidealk Replacement, pavement reconstrcutio
<b>Sept 16 start</b>	W Hopkins - Cherry lawn to West	"	19-Nov	Spot CG & Sidealk Replacement, pavement reconstrcutio
start TBD	Wisner - Chavez to Cass	"	19-Nov	Spot CG & Sidealk Replacement, pavement reconstrcutio

**REPAIR OF STORM SYSTEM**

Carlisle at W Beverly			Repair broken pipe near center of intersection
Berwick			Repair broken storm drain/repair road surface
W Walton			Catch Basin Repair
Sept Start	Sidewalk Trip Hazard Elimination		Horizontal sawcut vertically displaced sidewalks that create potential trip possibilities
	Sign Replacement - ongoing		city-wide replacement generated by call-ins
	Sign Replacement Regional		In process of creating a program to address on a section by section basis
			reviewing all sign needs and replacing same

**NOTE FOUR WAY STOP HAS BEEN ERECTED AT HOWARD AND N SAGINAW**

CITY -WIDE MAJOR STREET STRIPING

Sept start	<b>starts this week</b>	<b>sept completion</b>
------------	-------------------------	------------------------

**CITY-WIDE STREET STRIPING BEGINS THIS WEEK SHOULD COMPLETE 7-10 DAYS DEPENDING ON WEATHER  
THIS WORK IS FOR LANE LINES ONLY**

**BOLD REPRESENTS CHANGES/ADDITIONS/MODIFICATIONS FROM PREVIOUS REPORT**

DPW WEEKLY MEETING TUESDAY, SEPTEMBER 23, 2019												
Engineering	Project	ANTICIPATED START	ANTICIPATED COMPLETION									
	N Perry Mill & Resurface	sept 19	Sep-19	Mill/Resurf/ADA ramps & related work				OPEN TO TRAFFICE W TEMP STRIPING 9/14/19				
	University Dr Reconstruction			New CG, Pavement, ADA Ramps and related work								
				MAIN LINE COMPLETED -CURB PLACEMENT IN PROGRESS								
			10/16/2019	ANTICIPATED PROJECT COMPLETION								
	Kettering/ S Jessie Reconstruction		Sept 2019	COMPLETED								
WRC												
PROPOSED	N SAGINAW SAN REPLACEMENT	OCT 2019	NOV 2019	LAFAYETTE TO CARLETON COURT								
	2019 Local Street Impr. Part B			Start Date Sept 16th sawing for removals - Removals beg Monday 23rd								
Sept16 start	Third St. - Joslyn to West Dead End	Sept 2019	19-Nov	Spot CG & Sidealk Replacement, pavement reconstrction								
Sept 16 start	W Hopkins - Cherry lawn to West	Sept 2019	19-Nov	Spot CG & Sidealk Replacement, pavement reconstrction								
start TBD	Wisner - Chavez to Cass			Spot CG & Sidealk Replacement, pavement reconstrction								
start TBD	Oliver - Perry to Ivy			Spot CG & Sidealk Replacement, pavement reconstrction								
start TDB	Prospect - Woodward to S Paddock			Spot CG & Sidealk Replacement, pavement reconstrction								
	<b>REPAIR OF STORM SYSTEM</b>											
	Carlisle at W Beverly	9/23/19	10/15/2019	Repair broken pipe near center of intersection								
	Berwick			Repair broken storm drain/repair road surface								
	W Walton			Catch Basin Repair								
	<b>PAVEMENT REPAIRS - SPOT LOCATIONS</b>											
Oct 2019	Cloverlawn - N of Kennett		Nov 2019									
Sept Start	Sidewalk Trip Hazard Elimination			Horizontal sawcut vertically displaced sidewalks that create potential trip possibilities								
	Sign Replacement - ongoing			city-wide replacement generated by call-ins								
	Sign Replacement Regional			In process of creating a program to address on a section by section basis								
				reviewing all sign needs and replacing same								
CITY -WIDE MAJOR STREET STRIPING			STREET STRIPING PROJECT COMPLETED 9/14/19									
<b>BOLD REPRESENTS CHANGES/ADDITIONS/MODIFICATIONS FROM PREVIOUS REPORT</b>												

<b>DPW WEEKLY MEETING TUESDAY, SEPTEMBER 30, 2019</b>												
Engineering		<u>ANTICIPATED</u>	<u>ANTICIPATED</u>									
	<u>Project</u>	<u>START</u>	<u>COMPLETION</u>									
	N Perry Mill & Resurface	sept 19	Sep-19	Mill/Resurf/ADA ramps & related work	OPEN TO TRAFFICE W TEMP STRIPING 9/14/19							
	University Dr Reconstruction			New CG, Pavement, ADA Ramps and related work								
				MAIN LINE COMPLETED -CURB & WALK PLACEMENT IN PROGRESS								
			10/16/2019	ANTICIPATED PROJECT COMPLETION								
	<b>2019 PAVEMENT JOINT AND CRACK SEALING</b>											
		<b>Sept 30</b>	<b>Oct 20</b>									
	<b>Valdosta Cir, Prairie Dr, Savanna Dr</b>											
	<b>Marchbank</b>			<b>NOTE - MAYOR WATERMAN'S "NEIGHBORHOOD NEWS NOTICE"</b>								
				<b>WILL BE DISTRIBUTED TO RESIDENTS BEFORE WORK BEGINS ON EACH STREET</b>								
	<b>Hollywood, Sheffield, Ann Arbor</b>			<b>AS PARKING WILL NOT BE ALLOW ON THE STREET DURING WORK EVENT</b>								
	<b>Starlite, Beverly</b>			<b>(TYPICALLY, WORK WILL BE COMPLETE IN ONE DAY FOR EACH STREET)</b>								
	<b>First Ave, Tennyson, Arlene</b>			<b>THIS WORK IS WEATHER SENSITIVE - RAIN MAY DELAY SCHEDULE</b>								
	<b>Baltimore</b>											
	<b>Legrande, Omar, Fiddis</b>											
	<b>Mohawk, Menominee, S Johnson</b>											
	<b>Arthur, Crestwood</b>											
	<b>Dr. ML King, jr Blvd South and North</b>											
	<b>West Industrial Ct,</b>											
	<b>Baldwin, Kennett</b>											
<u>WRC</u>												
<b>PROPOSED</b>	<b>N SAGINAW SAN REPLACEMENT</b>	<b>OCT 2019</b>	<b>NOV 2019</b>	<b>LAFAYETTE TO CARLETON COURT</b>								
	<b>N SAGINAW WATERMAIN REPAIR</b>	<b>SEPT 30</b>	<b>OCT 1</b>	<b>BETWEEN LAFAYETTE AND CARLTON CT</b>								





	<b>2019 Local Street Impr. Part B</b>			<b>Start Date Sept 16th sawing for removals - Removals beg Monday 23rd</b>					
<b>Sept16 start</b>	Third St. - Joslyn to West Dead End	Sept 2019	Nov 2019	Spot CG & Sidewalk Replacement, pavement reconstruction					
<b>Sept 16 start</b>	W Hopkins - Cherry lawn to West	Sept 2019	Nov 2019	Spot CG & Sidewalk Replacement, pavement reconstruction					
start TBD	Wisner - Chavez to Cass			Spot CG & Sidewalk Replacement, pavement reconstruction					
start TBD	Oliver - Perry to Ivy			Spot CG & Sidewalk Replacement, pavement reconstruction					
start TDB	Prospect - Woodward to S Paddock			Spot CG & Sidewalk Replacement, pavement reconstruction					
	<b><u>REPAIR OF STORM SYSTEM</u></b>								
	Carlisle at W Beverly	9/23/19	10/7/2019	<b>PROJECT COMPLETED</b>					
				STORM DRAIN PIPE REPAIRED - PAVEMENT REPAIR WK OF OCT 7					
	Berwick			Repair broken storm drain/repair road surface					
	W Walton			Catch Basin Repair					
	<b><u>PAVEMENT REPAIRS - SPOT LOCATIONS</u></b>								
Oct 2019	Cloverlawn - N of Kennett		<b>Nov 2019</b>						
Sept Start	Sidewalk Trip Hazard Elimination	<b>UNDERWAY IN PERRY PARK</b>		Horizontal sawcut vertically displaced sidewalks that create potential trip possibilities					
	Sign Replacement - ongoing			city-wide replacement generated by call-ins					
	Sign Replacement Regional			In process of creating a program to address on a section by section basis					
				reviewing all sign needs and replacing same					
	<b>GLENWOOD CONC PAVEMENT REPAIRS</b>	<b>Oct 5</b>	<b>Oct 11</b>	removing and replacing several areas Northbound North of Montcalm					
				<b>COMPLETED AND OPEN TO TRAFFIC 10/14/19</b>					
	<b>CITY -WIDE MAJOR STREET STRIPING</b>			<b>STREET STRIPING PROJECT COMPLETED 9/14/19</b>					
	<b><u>BOLD REPRESENTS CHANGES/ADDITIONS/MODIFICATIONS FROM PREVIOUS REPORT OR OF IMPORTANCE TO PROJECT</u></b>								
	S: DPW Weekly Work Projection								





	<b>2019 Local Street Impr. Part B</b>			<b>Start Date Sept 16th sawing for removals - Removals beg Monday 23rd</b>					
<b>Sept16 start</b>	Third St. - Joslyn to West Dead End	Sept 2019	Nov 2019	Spot CG & Sidewalk Replacement, pavement reconstruction					
<b>Sept 16 start</b>	W Hopkins - Cherry lawn to West	Sept 2019	Nov 2019	Spot CG & Sidewalk Replacement, pavement reconstruction					
start TBD	Wisner - Chavez to Cass			Spot CG & Sidewalk Replacement, pavement reconstruction					
start TBD	Oliver - Perry to Ivy			Spot CG & Sidewalk Replacement, pavement reconstruction					
start TDB	Prospect - Woodward to S Paddock			Spot CG & Sidewalk Replacement, pavement reconstruction					
	<b><u>REPAIR OF STORM SYSTEM</u></b>								
	Carlisle at W Beverly	9/23/19	10/7/2019	<b>PROJECT COMPLETED</b>					
				STORM DRAIN PIPE REPAIRED - PAVEMENT REPAIR WK OF OCT 7					
	Berwick			Repair broken storm drain/repair road surface					
	W Walton			Catch Basin Repair					
	<b><u>PAVEMENT REPAIRS - SPOT LOCATIONS</u></b>								
Oct 2019	Cloverlawn - N of Kennett		<b>Nov 2019</b>						
Sept Start	Sidewalk Trip Hazard Elimination	<b>UNDERWAY IN PERRY PARK</b>		Horizontal sawcut vertically displaced sidewalks that create potential trip possibilities					
				<b>Completion anticipated October 18, 2019</b>					
	Sign Replacement - ongoing			city-wide replacement generated by call-ins					
	Sign Replacement Regional			In process of creating a program to address on a section by section basis					
				reviewing all sign needs and replacing same					
	<b>GLENWOOD CONC PAVEMENT REPAIRS</b>	<b>Oct 5</b>	<b>Oct 11</b>	removing and replacing several areas Northbound North of Montcalm					
				<b>COMPLETED AND OPEN TO TRAFFIC 10/14/19</b>					
	<b>CITY -WIDE MAJOR STREET STRIPING</b>			<b>STREET STRIPING PROJECT COMPLETED 9/14/19</b>					
	<b><u>BOLD REPRESENTS CHANGES/ADDITIONS/MODIFICATIONS FROM PREVIOUS REPORT OR OF IMPORTANCE TO PROJECT</u></b>								
	S: DPW Weekly Work Projection								



	<b>2019 Local Street Impr. Part B</b>			<b>Start Date Sept 16th sawing for removals</b>					
				Spot CG & Sidewalk Replacement, pavement reconstruction					
<b>Sept16 start</b>	Third St. - Joslyn to West Dead End	Sept 2019	Nov 2019	<b>Asphalt paving Thursday Oct 24 (Weather Permitting)</b>					
<b>Sept 16 start</b>	W Hopkins - Cherry lawn to West	Sept 2019	Nov 2019	<b>Asphalt paving Thursday Oct 24 (Weather Permitting)</b>					
start TBD	Wisner - Chavez to Cass			Spot CG & Sidewalk Replacement, pavement reconstruction					
start TBD	Oliver - Perry to Ivy			Spot CG & Sidewalk Replacement, pavement reconstruction					
start TDB	Prospect - Woodward to S Paddock			Spot CG & Sidewalk Replacement, pavement reconstruction					
	<b><u>REPAIR OF STORM SYSTEM</u></b>								
	Carlisle at W Beverly	9/23/19	10/7/2019	<b>PROJECT COMPLETED</b>					
				STORM DRAIN PIPE REPAIRED - PAVEMENT REPAIR WK OF OCT 7					
	Berwick			Repair broken storm drain/repair road surface					
	W Walton			Catch Basin Repair					
	<b><u>PAVEMENT REPAIRS - SPOT LOCATIONS</u></b>								
Oct 2019	Cloverlawn - N of Kennett		<b>October 2019</b>	<b>Removing Pavement and replacement Wk. of Oct. 21 (Weather Permitting)</b>					
Sept Start	Sidewalk Trip Hazard Elimination	<b>UNDERWAY IN PERRY PARK</b>		Horizontal sawcut vertically displaced sidewalks that create potential trip possibilities					
				<b>Completion anticipated November 1, 2019</b>					
	Sign Replacement - ongoing			city-wide replacement generated by call-ins					
	Sign Replacement Regional			In process of creating a program to address on a section by section basis					
				reviewing all sign needs and replacing same					
	<b>GLENWOOD CONC PAVEMENT REPAIRS</b>	<b>Oct 5</b>	<b>Oct 11</b>	removing and replacing several areas Northbound North of Montcalm					
				<b>COMPLETED AND OPEN TO TRAFFIC 10/14/19</b>					
	CITY -WIDE MAJOR STREET STRIPING			STREET STRIPING PROJECT COMPLETED 9/14/19					
	<b><u>BOLD REPRESENTS CHANGES/ADDITIONS/MODIFICATIONS FROM PREVIOUS REPORT OR OF IMPORTANCE TO PROJECT</u></b>								
	S: DPW Weekly Work Projection								

<b>DPW WEEKLY MEETING MONDAY, OCTOBER 28, 2019</b>														
Engineering		<u>ANTICIPATED</u>	<u>ANTICIPATED</u>											
	<u>Project</u>	<u>START</u>	<u>COMPLETION</u>											
	N Perry Mill & Resurface	sept 19	<b>COMPLETED</b>	Mill/Resurf/ADA ramps & related work										
				<b>PROJECT COMPLETED AND OPEN TO TRAFFIC WITH PERMANENT STRIPING, OCTOBER 5, 2019</b>										
	University Dr Reconstruction			New CG, Pavement, ADA Ramps and related work										
				<b>MAIN LINE COMPLETED - SIDEWALK PLACEMENT/RESTORATION IN PROGRESS</b>										
			<b>10/30/2019</b>	ANTICIPATED PROJECT COMPLETION										
	<b>2019 PAVEMENT JOINT AND CRACK SEALING</b>													
		Sept 30	Oct 2019											
	Valdosta Cir, Prairie Dr, Savanna Dr													
	Marchbank			NOTE - MAYOR WATERMAN'S "NEIGHBORHOOD NEWS NOTICE"										
				WILL BE DISTRIBUTED TO RESIDENTS BEFORE WORK BEGINS ON EACH STREET										
	Hollywood, Sheffield, Ann Arbor			AS PARKING WILL NOT BE ALLOW ON THE STREET DURING WORK EVENT										
	Starlite, Beverly			(TYPICALLY, WORK WILL BE COMPLETE IN ONE DAY FOR EACH STREET)										
	First Ave, Tennyson, Arlene			THIS WORK IS WEATHER SENSITIVE - RAIN MAY DELAY SCHEDULE										
	Baltimore													
				<b>PROGRESS SLOWED DUE TO WEATHER ISSUES</b>										
	Legrande, Omar, Fiddis													
	Mohawk, Menominee, S Johnson													
	Arthur, Crestwood													
	Dr. ML King, Jr Blvd South and North													
	West Industrial Ct,													
	Baldwin, Kennett													
	<b>2019 Local Street Impr. Part B</b>			<b>Start Date Sept 16th sawing for removals</b>										
				Spot CG & Sidewalk Replacement, pavement reconstruction										
<b>Sept16 start</b>	Third St. - Joslyn to West Dead End	Sept 2019	Nov 2019	<b>Asphalt BASE COMPLETED - MANHOLE ADJUSTS THIS WEEK</b>										
<b>Sept 16 start</b>	W Hopkins - Cherry lawn to West	Sept 2019	Nov 2019	<b>Asphalt BASE COMPLETED - MANHOLE ADJUSTS THIS WEEK</b>										

May 2020	Wisner - Chavez to Cass			Spot CG & Sidewalk Replacement, pavement reconstruction					
May 2021	Oliver - Perry to Ivy			Spot CG & Sidewalk Replacement, pavement reconstruction					
May 2022	Prospect - Woodward to S Paddock			Spot CG & Sidewalk Replacement, pavement reconstruction					
	<b>REPAIR OF STORM SYSTEM</b>								
	Carlisle at W Beverly	9/23/19	10/7/2019	<b>PROJECT COMPLETED</b>					
				STORM DRAIN PIPE REPAIRED - PAVEMENT REPAIR WK OF OCT 7					
	Berwick			Repair broken storm drain/repair road surface					
	W Walton			Catch Basin Repair					
	<b>CLEANING STORM DRAINS throughout the city, as needed</b>								
	Cleaning storm drains, catch basins and manholes								
	In response to drainage issues at specific locations								
	<b>PAVEMENT REPAIRS - SPOT LOCATIONS</b>								
Nov 19	Cloverlawn - N of Kennett		October 2019	<b>Removing Pavement and replacement Wk. of Nov. 4 (Weather Permitting)</b>					
Sept Start	Sidewalk Trip Hazard Elimination	<b>UNDERWAY IN PERRY PARK</b>		Horizontal sawcut vertically displaced sidewalks that create potential trip possibilities					
				<b>Completion anticipated November 1, 2019</b>					
	Sign Replacement - ongoing			city-wide replacement generated by call-ins					
	Sign Replacement Regional			In process of creating a program to address on a section by section basis					
				reviewing all sign needs and replacing same					
	GLENWOOD CONC PAVEMENT REPAIRS	Oct 5	Oct 11	removing and replacing several areas Northbound North of Montcalm					
				COMPLETED AND OPEN TO TRAFFIC 10/14/19					
	CITY -WIDE MAJOR STREET STRIPING			STREET STRIPING PROJECT COMPLETED 9/14/19					
	<u>WRC</u>								
IN PROGRESS	N SAGINAW SAN REPLACEMENT	OCT 2019	NOV 2019	LAFAYETTE TO CARLETON COURT					
				<b>Sanitary sewer completed-ROAD REPAIR IN PROGRESS</b>					
	<b><u>BOLD REPRESENTS CHANGES/ADDITIONS/MODIFICATIONS FROM PREVIOUS REPORT OR OF IMPORTANCE TO PROJECT</u></b>								
	S: DPW Weekly Work Projection								

<b>DPW WEEKLY MEETING MONDAY, November 18, 2019</b>													
Engineering		<u>ANTICIPATED</u>	<u>ANTICIPATED</u>										
	<u>Project</u>	<u>START</u>	<u>COMPLETION</u>										
	N Perry Mill & Resurface	sept 19	<b>COMPLETED</b>	Mill/Resurf/ADA ramps & related work									
				<b>PROJECT COMPLETED AND OPEN TO TRAFFIC WITH PERMANENT STRIPING, OCTOBER 5, 2019</b>									
	University Dr Reconstruction			New CG, Pavement, ADA Ramps and related work									
			<b>10/30/2019</b>	<b>OPEN TO TRAFFICE FRIDAY AFTERNOON NOV. 1, 2019</b>									
				<b>(SINGLE LANE CLOSURES FOR TRAFFIC SIGNAL WORK AT BAY AND EMERSON STREETS)</b>									
	<b>2019 PAVEMENT JOINT AND CRACK SEALING</b>												
		Sept 30	Nov 2019										
	Valdosta Cir, Prairie Dr, Savanna Dr												
	Marchbank			NOTE - MAYOR WATERMAN'S "NEIGHBORHOOD NEWS NOTICE"									
				WILL BE DISTRIBUTED TO RESIDENTS BEFORE WORK BEGINS ON EACH STREET									
	Hollywood, Sheffield, Ann Arbor			AS PARKING WILL NOT BE ALLOW ON THE STREET DURING WORK EVENT									
	Starlite, Beverly			(TYPICALLY, WORK WILL BE COMPLETE IN ONE DAY FOR EACH STREET)									
	First Ave, Tennyson, Arlene			THIS WORK IS WEATHER SENSITIVE - RAIN MAY DELAY SCHEDULE									
	Baltimore												
				<b>PROGRESS SLOWED DUE TO WEATHER ISSUES</b>									
	Legrande, Omar, Fiddis												
	Mohawk, Menominee, S Johnson												
	Arthur, Crestwood												
	Dr. ML King, Jr Blvd South and North												
	West Industrial Ct,												
	Baldwin, Kennett												
	<b>2019 Local Street Impr. Part B</b>			<b>Start Date Sept 16th sawing for removals</b>									
				Spot CG & Sidewalk Replacement, pavement reconstruction									
<b>Sept16 start</b>	Third St. - Joslyn to West Dead End	Sept 2019	Nov 2019	<b>Asphalt SURFACE STARTED 11-3-19 RAIN DELAYED</b>									
<b>Sept 16 start</b>	W Hopkins - Cherry lawn to West	Sept 2019	Nov 2019	<b>Asphalt BASE COMPLETED - SURFACE PLACEMENT WEATER DELAY NEED TO RESCHEDULE</b>									







<b>DPW WEEKLY MEETING MONDAY, November 18, 2019</b>													
Engineering		<u>ANTICIPATED</u>	<u>ANTICIPATED</u>										
	<u>Project</u>	<u>START</u>	<u>COMPLETION</u>										
	N Perry Mill & Resurface	sept 19	<b>COMPLETED</b>	Mill/Resurf/ADA ramps & related work									
				<b>PROJECT COMPLETED AND OPEN TO TRAFFIC WITH PERMANENT STRIPING, OCTOBER 5, 2019</b>									
	University Dr Reconstruction			New CG, Pavement, ADA Ramps and related work									
			<b>10/30/2019</b>	<b>OPEN TO TRAFFICE FRIDAY AFTERNOON NOV. 1, 2019</b>									
				<b>(SINGLE LANE CLOSURES FOR TRAFFIC SIGNAL WORK AT BAY AND EMERSON STREETS)</b>									
	<b>2019 PAVEMENT JOINT AND CRACK SEALING</b>												
		Sept 30	Nov 2019										
	Valdosta Cir, Prairie Dr, Savanna Dr												
	Marchbank			NOTE - MAYOR WATERMAN'S "NEIGHBORHOOD NEWS NOTICE"									
				WILL BE DISTRIBUTED TO RESIDENTS BEFORE WORK BEGINS ON EACH STREET									
	Hollywood, Sheffield, Ann Arbor			AS PARKING WILL NOT BE ALLOW ON THE STREET DURING WORK EVENT									
	Starlite, Beverly			(TYPICALLY, WORK WILL BE COMPLETE IN ONE DAY FOR EACH STREET)									
	First Ave, Tennyson, Arlene			THIS WORK IS WEATHER SENSITIVE - RAIN MAY DELAY SCHEDULE									
	Baltimore												
				<b>PROGRESS SLOWED DUE TO WEATHER ISSUES</b>									
	Legrande, Omar, Fiddis												
	Mohawk, Menominee, S Johnson												
	Arthur, Crestwood												
	Dr. ML King, Jr Blvd South and North												
	West Industrial Ct,												
	Baldwin, Kennett												
	<b>2019 Local Street Impr. Part B</b>			<b>Start Date Sept 16th sawing for removals</b>									
				Spot CG & Sidewalk Replacement, pavement reconstruction									
<b>Sept16 start</b>	Third St. - Joslyn to West Dead End	Sept 2019	Nov 2019	<b>Asphalt SURFACE STARTED 11-3-19 RAIN DELAYED</b>									
<b>Sept 16 start</b>	W Hopkins - Cherry lawn to West	Sept 2019	Nov 2019	<b>Asphalt BASE COMPLETED - SURFACE PLACEMENT WEATER DELAY NEED TO RESCHEDULE</b>									





<b>DPW WEEKLY MEETING MONDAY, December 2, , 2019</b>													
<u>Engineering</u>		<u>ANTICIPATED</u>	<u>ANTICIPATED</u>										
	<u>Project</u>	<u>START</u>	<u>COMPLETION</u>										
	N Perry Mill & Resurface	sept 19	<b>COMPLETED</b>	Mill/Resurf/ADA ramps & related work									
				<b>PROJECT COMPLETED AND OPEN TO TRAFFIC WITH PERMANENT STRIPING, OCTOBER 5, 2019</b>									
	University Dr Reconstruction			New CG, Pavement, ADA Ramps and related work									
			<b>10/30/2019</b>	<b>OPEN TO TRAFFICE FRIDAY AFTERNOON NOV. 1, 2019</b>									
				<b>(SINGLE LANE CLOSURES FOR TRAFFIC SIGNAL WORK AT BAY AND EMERSON STREETS)</b>									
	<b>2019 PAVEMENT JOINT AND CRACK SEALING</b>												
		Sept 30	Nov 2019										
	Valdosta Cir, Prairie Dr, Savanna Dr												
	Marchbank			NOTE - MAYOR WATERMAN'S "NEIGHBORHOOD NEWS NOTICE"									
				WILL BE DISTRIBUTED TO RESIDENTS BEFORE WORK BEGINS ON EACH STREET									
	Hollywood, Sheffield, Ann Arbor			AS PARKING WILL NOT BE ALLOW ON THE STREET DURING WORK EVENT									
	Starlite, Beverly			(TYPICALLY, WORK WILL BE COMPLETE IN ONE DAY FOR EACH STREET)									
	First Ave, Tennyson, Arlene			THIS WORK IS WEATHER SENSITIVE - RAIN MAY DELAY SCHEDULE									
	Baltimore												
	Legrande, Omar, Fiddis												
				<b>WEATHER HAS SIGNIFICANTLY AFFECTED PROGRESS -</b>									
	Mohawk, Menominee, S Johnson			<b>DECISION ON SEASONAL SHUTDOWN NEXT WEEK</b>									
	Arthur, Crestwood												
	Dr. ML King, Jr Blvd South and North												
	West Industrial Ct,												
	Baldwin, Kennett												
	<b>2019 Local Street Impr. Part B</b>			<b>Start Date Sept 16th sawing for removals</b>									
				Spot CG & Sidewalk Replacement, pavement reconstruction									
	Third St. - Joslyn to West Dead End	Sept 2019	Nov 2019	<b>paving completed - restoration completed -</b>									
	W Hopkins - Cherry lawn to West	Sept 2019	Nov 2019	<b>paving completed - restoration completed -</b>									

	Wisner - Chavez to Cass	May 2020	July 2020	Spot CG & Sidewalk Replacement, pavement reconstruction					
	Oliver - Perry to Ivy	May 2020	July 2020	Spot CG & Sidewalk Replacement, pavement reconstruction					
	Prospect - Woodward to S Paddock	May 2020	July 2020	Spot CG & Sidewalk Replacement, pavement reconstruction					
	<b><u>REPAIR OF STORM SYSTEM</u></b>								
	Carlisle at W Beverly	9/23/19	10/7/2019	<b>PROJECT COMPLETED</b>					
				STORM DRAIN PIPE REPAIRED - PAVEMENT REPAIR WK OF OCT 7					
	Berwick			Repair broken storm drain/repair road surface					
	W Walton	Nov. 2019	Nov. 2019	<b>Catch Basin Repair - Completed Nov.</b>					
	<b>CLEANING STORM DRAINS throughout the city, as needed</b>								
	Cleaning storm drains, catch basins and manholes								
	In response to drainage issues at specific locations								
	<b><u>PAVEMENT REPAIRS - SPOT LOCATIONS</u></b>								
Nov 19	Cloverlawn - N of Kennett		October 2019	<b>Project Completed</b>					
	<b>N TELEGRAPH CPM ASPHALT OVERLAY</b>			<b>COMPLETED NOVEMBER 24</b>					
	<b>N TELEGRAPH -Between Walton &amp; Chavez</b>								
	<b>Elizabeth Lake pavement repair</b>	Nov. 2019	Dec 2019	<b>Just west of N Johnson</b>					
	<b>S Blvd pavement repair 2 Locations</b>	Nov. 2019	Dec 2019	<b>1 near Ultimate Soccer and 1 near Ring Road</b>					
Sept Start				Horizontal sawcut vertically displaced sidewalks that create potential trip possibilities					
	Sidewalk Trip Hazard Elimination			<b>Completed November, 2019</b>					
	Sign Replacement - ongoing			In process of creating a program to address on a section by section basis					
	Sign Replacement Regional			reviewing all sign needs and replacing same					
	<b>GLENWOOD CONC PAVEMENT REPAIRS</b>	Oct 5	Oct 11	removing and replacing several areas Northbound North of Montcalm					
				<b>COMPLETED AND OPEN TO TRAFFIC 10/14/19</b>					
	Pothole patching continues throughout the city.								
	<u>WRC</u>								



<b>DPW WEEKLY MEETING MONDAY, December 2, , 2019</b>													
<u>Engineering</u>		<u>ANTICIPATED</u>	<u>ANTICIPATED</u>										
	<u>Project</u>	<u>START</u>	<u>COMPLETION</u>										
	N Perry Mill & Resurface	sept 19	<b>COMPLETED</b>	Mill/Resurf/ADA ramps & related work									
				<b>PROJECT COMPLETED AND OPEN TO TRAFFIC WITH PERMANENT STRIPING, OCTOBER 5, 2019</b>									
	University Dr Reconstruction			<b>TRAFFIC SIGNAL WORK TO BE COMPLETED BY DECEMBER 10.</b>									
				New CG, Pavement, ADA Ramps and related work									
				<b>OPEN TO TRAFFICE FRIDAY AFTERNOON NOV. 1, 2019</b>									
				<b>(SINGLE LANE CLOSURES FOR TRAFFIC SIGNAL WORK AT BAY AND EMERSON STREETS)</b>									
	<b>2019 PAVEMENT JOINT AND CRACK SEALING</b>												
		Sept 30	Nov 2019										
	Valdosta Cir, Prairie Dr, Savanna Dr												
	Marchbank			NOTE - MAYOR WATERMAN'S "NEIGHBORHOOD NEWS NOTICE"									
				WILL BE DISTRIBUTED TO RESIDENTS BEFORE WORK BEGINS ON EACH STREET									
	Hollywood, Sheffield, Ann Arbor			AS PARKING WILL NOT BE ALLOW ON THE STREET DURING WORK EVENT									
	Starlite, Beverly			(TYPICALLY, WORK WILL BE COMPLETE IN ONE DAY FOR EACH STREET)									
	First Ave, Tennyson, Arlene			THIS WORK IS WEATHER SENSITIVE - RAIN MAY DELAY SCHEDULE									
	Baltimore												
	Legrande, Omar, Fiddis												
				WEATHER HAS SIGNIFICANTLY AFFECTED PROGRESS -									
	Mohawk, Menominee, S Johnson			DECISION ON SEASONAL SHUTDOWN NEXT WEEK									
	Arthur, Crestwood												
				<b>SEASONAL SHUTDOWN AS OF DECEMBER 2, 2019</b>									
	Dr. ML King, Jr Blvd South and North			<b>WORK WILL COMPLETED IN SPRING 2020</b>									
	West Industrial Ct,												
	Baldwin, Kennett												
	<b>2019 Local Street Impr. Part B</b>												
				<b>Start Date Sept 16th sawing for removals</b>									
				Spot CG & Sidewalk Replacement, pavement reconstruction									
	Third St. - Joslyn to West Dead End	Sept 2019	Nov 2019	<b>paving completed - restoration completed -</b>									
	W Hopkins - Cherry lawn to West	Sept 2019	Nov 2019	<b>paving completed - restoration completed -</b>									

	Wisner - Chavez to Cass	May 2020	July 2020	Spot CG & Sidewalk Replacement, pavement reconstruction					
	Oliver - Perry to Ivy	May 2020	July 2020	Spot CG & Sidewalk Replacement, pavement reconstruction					
	Prospect - Woodward to S Paddock	May 2020	July 2020	Spot CG & Sidewalk Replacement, pavement reconstruction					
	<b><u>REPAIR OF STORM SYSTEM</u></b>								
	Carlisle at W Beverly	9/23/19	10/7/2019	<b>PROJECT COMPLETED</b>					
				STORM DRAIN PIPE REPAIRED - PAVEMENT REPAIR WK OF OCT 7					
	Berwick			Repair broken storm drain/repair road surface					
	W Walton	Nov. 2019	Nov. 2019	<b>Catch Basin Repair - Completed Nov.</b>					
	<b>Investigated settlement inpavement Whittemore and S Anderson - Site requires storm drain repair</b>								
	<b>CLEANING STORM DRAINS throughout the city, as needed</b>								
	Cleaning storm drains, catch basins and manholes								
	In response to drainage issues at specific locations								
	<b><u>PAVEMENT REPAIRS - SPOT LOCATIONS</u></b>								
Nov 19	Cloverlawn - N of Kennett		October 2019	<b>Project Completed</b>					
	N TELEGRAPH CPM ASPHALT OVERLAY			COMPLETED NOVEMBER 24					
	N TELEGRAPH -Between Walton & Chavez								
	<b>Elizabeth Lake pavement repair</b>	<b>Nov. 2019</b>	<b>Dec 2019</b>	<b>Just west of N Johnson</b>					
	<b>S Blvd pavement repair 2 Locations</b>	<b>Nov. 2019</b>	<b>Dec 2019</b>	<b>1 near Ultimate Soccer and 1 near Ring Road</b>					
Sept Start				Horizontal sawcut vertically displaced sidewalks that create potential trip possibilities					
	Sidewalk Trip Hazard Elimination			<b>Completed November, 2019</b>					
	Sign Replacement - ongoing			In process of creating a program to address on a section by section basis					
	Sign Replacement Regional			reviewing all sign needs and replacing same					
	GLENWOOD CONC PAVEMENT REPAIRS	Oct 5	Oct 11	removing and replacing several areas Northbound North of Montcalm					
				COMPLETED AND OPEN TO TRAFFIC 10/14/19					
	Pothole patching continues throughout the city.								



